

Day	Date	User Group	Contact	Area / Item	Building	Moving From Level	To Level	Area	Contractors	time	Finish	Vendor Confirmed	3T Details	Special Requirements	Lift Access Requirements	Left Access times (approx)	Status	
Monday	6-May	NA	Justine Newby (CI)	Stools	Crown Storage	NA	D26	2	TBA	External	8am							
Monday	6-May	BEES	Mira Van Der Ley	L4 (449, 448B)	Biolink	G, LG	D26	LG & G	LG03, LG02, LG05	Allieds	9am	5pm			Goods Lift D26 L5150	11am-5pm	100%	
Monday	6-May	BEES	Mira Van Der Ley	LG18 (Rocks Store)	Biolink	G, LG	D26	LG & G	LG03, LG02, LG05	Allieds	9am	5pm			Goods Lift D26 L5150	10am-5pm	100%	
Tuesday	7-May	BEES	Mira Van Der Ley	LG18 (Rocks Store)	Biolink	G, LG	D26	LG & G	LG03, LG02, LG05	Allieds	9am	5pm			Goods Lift D26 L5150	9am-5pm	100%	
Tuesday	7-May	BEES	Mira Van Der Ley	G20, G21, G23	Biolink	G, L4	D26	LG & G	G03, G04A, G04, G01A	Allieds	9am	5pm			Goods Lift D26 L5150	9am-5pm	100%	
Tuesday	7-May	Physics	Paul Curmi	Pre-Move Inspection	Old Main	LG50	D26	3	306	Vendor (ATA Scientific)	10am	12pm	Jasco J810				100%	
Tuesday	7-May	Physics	Paul Curmi	Equipment Inspection	Old Main	G10	D26	3	303	Bio-Rad	10am	12pm	2 x FPLC Biologic units				100%	
Tuesday	7-May	BEES	John Triantafyllis	Relocate Computer Lab	Biolink	G29	D26	G	G05	Allieds	12pm	3pm					100%	
Wednesday	8-May	Physics	Paul Curmi	De-Com Vendor Supported Equipment	Old Main	LG50	D26	3	306	Vendor (ATA Scientific)	TBC	TBC	To be confirmed	Jasco J810	Awaiting P/O		100%	
Wednesday	8-May	Physics	Paul Curmi	Relocate Vendor Supported Equipment	Old Main	LG50	D26	3	306	COPE	TBC	TBC	To be confirmed	Jasco J810		Goods Lift D26 L5150	1pm-3pm	100%
Wednesday	8-May	Physics	Paul Curmi	De-Com/Re-Com Vendor Supported Equipment	Old Main	LG49	D26	3	311	Vendor (Bio-Strategy) & COPE	9am	4pm	To be confirmed	Robotics: Hamilton w Computer	Awaiting quote finalisation to lock in date & time	Goods Lift D26 L5150	9am-4pm	100%
Wednesday	8-May	Student Centre	Sarah Patterson	Relocate Offices G27A, G27	Biolink	G	D26	1	G06A, G06C	Allieds	9am	11am		Printer, Safe		Goods Lift D26 L5150	9am-11am	100%
Wednesday	8-May	BABS	Elessa Marendy	Pre-Move & Pack Lab 132	Biolink	1(132)	D26	1	101	Allieds	10am	1pm			Packing equipment for glassware		100%	
Wednesday	8-May	Physics	Paul Curmi	Relocate Vendor Supported Equipment	Old Main	LG49	D26	3	311	COPE	11am	1pm		Robotics: Hamilton w Computer	Awaiting quote finalisation to lock in date & time	Goods Lift D26 L5150	11am-1pm	100%
Wednesday	8-May	BABS	Elessa Marendy	De-Com/Re-Com Vendor Supported Equipment	Biolink	1(132)	D26	1	101	Vendor (MERCK) & COPE	9am	4pm	Yes	Milli - Q Academic (2 Hrs De-Com/4 Hrs Re-Com)			100%	
Wednesday	8-May	BABS	Elessa Marendy	Relocate Vendor Supported Equipment	Biolink	1(132)	D26	1	101	COPE	11am	1pm	Yes	Milli - Q Academic (2 Hrs De-Com/4 Hrs Re-Com)			100%	
Thursday	9-May	Physics	Paul Curmi	Re-Com Vendor Supported Equipment	NA	D26	3	306	Vendor (ATA Scientific)	TBC	TBC	To be confirmed	Jasco J810	Awaiting P/O	Goods Lift D26 L5150	9am-4pm	100%	
Thursday	9-May	BABS	Elessa Marendy	De-Com/Re-Com Vendor Supported Equipment	Biolink	1(134)	D26	1	101	Vendor (MERCK) & COPE	9am	5pm	Yes	Milli - Q Biocel(2 Hrs De-Com/4 Hrs Re-Com)		Goods Lift D26 L5150	11am-1pm	100%
Thursday	9-May	BABS	Elessa Marendy	Relocate Vendor Supported Equipment	Biolink	1(132)	D26	1	101	COPE	11am	1pm	Yes	Milli - Q Biocel (2 Hrs De-Com/4 Hrs Re-Com)			100%	
Thursday	9-May	BABS	Elessa Marendy	Relocate Biolink (132, 132A, 141, 343)E26 (1115, 1101) R9	Biolink/E26/R9	1,3/1	D26	1	101, 101A, 102, 115	Allieds	8am	5pm				Goods Lift D26 L5150	9am-5pm	100%
Thursday	9-May	BABS	Elessa Marendy	Relocate Office Biolink (130)	Biolink	1	D26	1	143A	Allieds	9am	12pm				Goods Lift D26 L5150	11am-1pm	100%
Thursday	9-May	BABS	Jeff Welch	Relocate Vendor Supported Equipment	E26	LG022	D26	LG	LG04	COPE	9am	11am		Getinge Autoclave		Goods Lift D26 L5150	9am-12pm	100%
Thursday	9-May	Anatomy	Nalini Pather	Relocate WW (100, 102, 114)	WW	1	D26	1	103, 106, 108, 109	Allieds	8am	1pm	Yes	Relocation can only be carried out on this day		Goods Lift D26 L5150	9am-12pm	100%
Thursday	9-May	Anatomy	Nalini Pather	Relocate Offices 101	WW	1	D26	1	TBC	Allieds	9am	1pm					100%	
Thursday	9-May	Physics	Paul Curmi	De-Com/Re-Com Vendor Supported Equipment	Old Main	G10B	D26	3	313	Vendor (EPPENDORF) & COPE	9am	5pm	Yes	44R Incubator/Shaker			100%	
Thursday	9-May	Physics	Paul Curmi	Relocate Vendor Supported Equipment	Old Main	G10B	D26	3	313	COPE	11am	2pm	Yes	44R Incubator/Shaker		Goods Lift D26 L5150	8am - 1pm	100%
Thursday	9-May	Bridge Group	Wallace Bridge	De-Com Vendor Supported Equipment	Samuels	1 (118, 119)	D26	4	403	Vendor (Pure Air) & COPE	9am	12pm	Yes	1 x Safety Cabinet, 1 x Laminar Flow Hood	Requires 16 hrs for neutralization	Goods Lift D26 L5150	8am - 1pm	100%
Friday	10-May	Physics	Paul Curmi	Operator Training if required	NA	D26	3	306	Vendor (ATA Scientific)	TBC	TBC	To be confirmed	Jasco J810	Awaiting P/O	Goods Lift D26 L5150	9am-5pm		
Friday	10-May	Bridge Group	Wallace Bridge	Relocate Samuels (118,119,121,122)	Samuels	1	D26	4	403, 407, 408, 409, 410	Allieds	8am	1pm				Goods Lift D26 L5150	11am - 2pm	
Friday	10-May	Bridge Group	Wallace Bridge	Relocate Offices 108, 109	Samuels	1	D26	4	420	Allieds	1pm	5pm						
Friday	10-May	Bridge Group	Wallace Bridge	Relocate Vendor Supported Equipment	Samuels	1 (118, 119)	D26	4	403	COPE	9am	10am	Yes	2 x Safety Cabinets				
Friday	10-May	Bridge Group	Wallace Bridge	Re-Com Vendor Supported Equipment	NA	NA	D26	4	403	Vendor (Pure Air) & COPE	10am	12pm	Yes	1 x Safety Cabinet, 1 x Laminar Flow Hood				
Friday	10-May	CMB	Torsten Thomas	Pre-Pack Lab/Offices (261, 262, 264, 343)	Biolink	2	NA	NA	Allieds	1pm	5pm							
Monday	13-May	CMB	Torsten Thomas	De-Com Vendor Supported Equipment	Biolink	2(262)	D26	5	513	Vendor (PureAir) & COPE	9am	12pm		Biological safety cabinet (on bench)				
Monday	13-May	CMB	Torsten Thomas	De-Com Vendor Supported Equipment	Biolink	1(141)	D26	5	513	Vendor (PureAir) & COPE	9am	12pm		Biological safety cabinet (on bench)				
Monday	13-May	CMB	Torsten Thomas	De-Com Vendor Supported Equipment	Biolink	1(141)	D26	5	513	Vendor (PureAir) & COPE	9am	12pm		Biological safety cabinet (large 6ft)				
Monday	13-May	CMB	Torsten Thomas	De-Com/Re-Com Vendor Supported Equipment	Biolink	2(264)	D26	5	511	Vendor (Beckman) & COPE	9am	5pm	Yes	Beckman Avanti J25I Centrifuge				
Monday	13-May	CMB	Torsten Thomas	Relocate Vendor Supported Equipment	Biolink	2 (264)	D26	5	511	COPE	11am	1pm	Yes	Beckman Avanti J25I Centrifuge				
Monday	13-May	CMB	Torsten Thomas	De-Com/Re-Com Vendor Supported Equipment	Biolink	2(264)	D26	5	513	COPE	9am	5pm		Tissue Lyser II				
Monday	13-May	Physics	Paul Curmi	De-Com Vendor Supported Equipment	Old Main	G10	D26	3	310	Vendor (GEHC) & COPE	9am	4pm	Yes	2 x AKTA (with Computer)		Goods Lift D26 L5150	9am-5pm	
Monday	13-May	CMB	Torsten Thomas	De-Com/Re-Com Vendor Supported Equipment	Biolink	2(264)	D26	5	503	Vendor (SCIENTIFIX) & COPE	10am	4pm	Yes	Hitachi Micro Centrifuge CS150NX (4hrs required)	Door to room to be removed	Goods Lift D26 L5150	11am-1pm	
Monday	13-May	CMB	Torsten Thomas	De-Com/Re-Com Vendor Supported Equipment	Biolink	2(261)	D26	5	515	COPE	10am	4pm		Autoclave - Sensitive Move - Vendor not required		Goods Lift D26 L5150	9am-5pm	
Monday	13-May	CMB	Torsten Thomas	De-Com/Re-Com Vendor Supported Equipment	Biolink	2(264)	D26	5	503	Vendor (MERCK) & COPE	9am	4pm		Milli-Q Advantage A10 (6hours plus move time)		Goods Lift D26 L5150	9am-4pm	
Monday	13-May	CMB	Torsten Thomas	Relocate Vendor Supported Equipment	Biolink	2(264)	D26	5	503	COPE	11am	1pm		Milli-Q Advantage A10 (6hours plus move time)		Goods Lift D26 L5150	10am-4pm	
Monday	13-May	CMB	Torsten Thomas	Relocate Biolink (141,261,262, 263, 264, 343)	Biolink	1, 2, 3	D26	5	503, 504, 509, 510, 511, 512, 514, 515, 516	Allieds	10am	1pm			141 is a PC2 lab	Goods Lift D26 L5150	10am-4pm	
Monday	13-May	BABS	Vincent Murray	Relocate Offices 255-260	Biolink	2	D26	4	403, 405,410	Allieds	10am	1pm				Goods Lift D26 L5150	10am-4pm	
Monday	13-May	BABS	Vincent Murray	Relocate Biolink (256)	Biolink	2	D26	4	TBA	Allieds	10am	5pm				Goods Lift D26 L5150	11am-1pm	
Tuesday	14-May	BABS	Jeff Welch	De-Com Vendor Supported Equipment	E26	LG022	D26	LG	LG04	Vendor (Getinge) & COPE	9am	5pm	Yes	Getinge Autoclave (up to 2 days for recommission)		Goods Lift D26 L5150	10am-1pm	
Tuesday	14-May	BABS	Jeff Welch	Relocate LG022	E26	LG	D26	LG	LG04	Allieds	11am	3pm				Goods Lift D26 L5150	10am-1pm	
Tuesday	14-May	CMB	Torsten Thomas	Relocate Vendor Supported Equipment	Biolink	1(141)2(262)	D26	5	513	COPE	9am	10am		3 x Biological safety cabinet (on bench)				
Tuesday	14-May	CMB	Torsten Thomas	Re-Com Vendor Supported Equipment	NA	NA	D26	5	513	Vendor (PureAir) & COPE	10am	12pm		Biological safety cabinet (on stand)	Door to room to be removed	Goods Lift D26 L5150	9am-10am	
Tuesday	14-May	CMB	Torsten Thomas	Re-Com Vendor Supported Equipment	NA	NA	D26	5	513	Vendor (PureAir) & COPE	10am	12pm		Biological safety cabinet (on stand)				
Tuesday	14-May	BEES	Lee Rollins	De-Com Vendor Supported Equipment	E26	1(1108)	D26	5	515	Vendor (Pure Air) & COPE	1pm	4pm		Biological Safety Cabinet (Filter on right) (With Stand)				
Tuesday	14-May	BABS	Chris Marquis	De-Com Vendor Supported Equipment	Samuels	1 (124B)	D26	3	309	Vendor (GEHC) & COPE	9am	4pm		4 x AKTA (with computers) TBC	Awaiting serial nos			
Tuesday	14-May	BEES	Lee Rollins	De-Com Vendor Supported Equipment	E26	1(1103)	D26	5	503	Vendor (Pure Air) & COPE	1pm	4pm		Laminar Flow Hood S/N 4849-93				
Tuesday	14-May	BEES	Lee Rollins	De-Com/Re-Com Vendor Supported Equipment	E26	1(1103-1)	D26	5	503	Vendor (MERCK) & COPE	9am	5pm	Yes	Milli-Q Advantage A10 (6hours plus move time)				
Tuesday	14-May	BEES	Lee Rollins	Relocate Vendor Supported Equipment	E26	1(1103-1)	D26	5	503	COPE	11am	1pm	Yes	Milli-Q Advantage A10 (6hours plus move time)		Goods Lift E26 L501	9am-5pm	
Tuesday	14-May	BEES	Lee Rollins	De-Com/Re-Com Vendor Supported Equipment	E26	1 (TBC)	D26	5	503	Vendor (Agilent) & COPE	9am	4pm	Yes	Pragnant Analyzer (Integrated Sciences)	Jeff Howard (Cant find this on 3T list??)	Goods Lift E26 L501	9am-5pm	
Tuesday	14-May	BEES	Lee Rollins	Relocate Vendor Supported Equipment	E26	1 (TBC)	D26	5	503	COPE	12pm	1pm	Yes	Pragnant Analyzer (Integrated Sciences)		Goods Lift E26 L501	9am-5pm	
Tuesday	14-May	BABS	Chris Marquis	De-Com/Re-Com Vendor Supported Equipment	Samuels	1 (124A)	D26	3	309	Vendor (Agilent) & COPE	9am	4pm	Yes	HPLC/FPLC Agilent 1260	Janik Joshua	Goods Lift E26 L501	9am-5pm	
Tuesday	14-May	BABS	Chris Marquis	Relocate Vendor Supported Equipment	Samuels	1 (124A)	D26	3	309	COPE	12pm	1pm	Yes	HPLC/FPLC Agilent 1260				
Tuesday	14-May	BEES	Lee Rollins	Relocate E26 (1103, 1108-1110) 4108 4109 (offices)	E26	1, 4	D26	5	503, 504, 509, 511, 512, 514, 515, 516	Allieds	9am	5pm			Student offices crates will be shifted to Level 4 for relocation			
Tuesday	14-May	BABS	Chris Marquis	Relocate Samuels (121, 124, 124A, 116, 124B, 128)	Samuels	1	NA	NA	Allieds	1pm	5pm		Glass Columns		Goods Lift E26 L501	9am-5pm		
Wednesday	15-May	BABS	Jeff Welch	De-Com Vendor Supported Equipment	NA	NA	D26	LG	LG04	Vendor (Getinge) & COPE	11am	5pm	Yes	Getinge Autoclave (up to 2 days for recommission)				
Wednesday	15-May	BEES	Lee Rollins	De-Com/Re-Com Vendor Supported Equipment	E26	1(1103-2)	D26	5	503	Vendor (MERCK) & COPE	9am	5pm	Yes	Milli-Q IQ7000 (6hrs plus move time)		Goods Lift E26 L501	9am-5pm	
Wednesday	15-May	BEES	Lee Rollins	Relocate Vendor Supported Equipment	E26	1(1103-2)	D26	5	503	COPE	11am	1pm		Milli-Q IQ7000 (6hrs plus move time)		Goods Lift E26 L501	11am-1pm	
Wednesday	15-May	Physics	Paul Curmi	Relocate Vendor supported Equipment	Old Main	G10	D26	3	310	COPE	9am	4pm	Yes	2 x AKTA (with Computer)		Goods Lift D26 L5150	9am-4pm	
Wednesday	15-May	BABS	Chris Marquis	Relocate Vendor supported Equipment	Samuels	1 (124B)	D26	3	309	COPE	12pm	4pm		4 x AKTA (with computers) TBC	Awaiting serial nos			
Wednesday	15-May	BABS	Chris Marquis	Relocate Samuels (121, 124, 124A, 116, 124B, 128)	Samuels	1	D26	3	303,308, 309,313,316	Allieds	9am	5pm						
Wednesday	15-May	BABS	Chris Marquis	Relocate Offices 131, 107	Samuels	1	D26	3	TBC									